TruFlux CIP System Installation Checklist

● *	?	$\mathbf{\Lambda}$		Description	Comments, exceptions, and notes
			1	Is the frame secure& level to floor?	
			2	Do all match marks agree?	
			3	Does each valve the correct Valve ID Tag o	n it?
			4	Is pump motor turning proper direction?	
			5	Are drain(s)/waste/purge/V21 properly hooked up?	
			6	Is y-strainer cleaned out?	
			7	Does CIP Panel check-out completely OK?	
			8	Is the cooling water hooked up?	
			9	Does Pressure Gauge, P3, indicate	
_		_	10	properly on CIP pre-filter?	
			10	Do all valves turn smoothly & properly?	
			11	Is there clean filter bag in vessel?	
			11	Is there a warning label to use glazed bags only?	
			13	Is the CIP tank cleaned out?	
			14	Are all pipes going to CIP Tank secure?	
			15	Are appropriate electrical warning labels on the CIP Panel?	
			16	Has CIP passed leak check?	
			17	Is Valve ID Tag Drawing hanging on unit?	
			18	Is Operator Checklist hanging on unit?	

Refer to UFS Drawing #:997303, 221033, and Bulletin 998303.

Needs immediate attention	Customer/Location:	
Some irregularity, probably OK	Technician:	
Checked out fine, answer could be either yes or no	Date:	

Notes:

UFS Corporation Revised: 11 April 2007